EXTENSION OF TIME PROPOSAL

1	Name of work	Improvement to Roads & Drain at A.K Colony Yelumaradamma Badavane, KNU 1st Stage & 2nd Stage in ward no:10
2	Amount of Work Portion	2498543=00
3	Estimated Cost	25.00 Lakhs
4	Name of contractor	M/S KRIDL
5	Agreement No.	36/17-18
6	No. and date under which work order issued	36/17-18, Date: 20th Dec-17
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	19-02-2018
9	Date of receipt of application in the sub division office	19-02-2018
10	Extension granted if any	
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	95%
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	26 Days
15	Date of recommending time limit applied for	20-02-2018
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	5%
18	Probable time required for completion of remaining work	1 Month
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Due to the BWSSB work under progress Hence EOT is recommad to Sanction without penalty.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer

Executive Engineer

ಕಾರ್ಯಪಾಲಕ ಎಂಜಿನಿಯರರು
ವಿದ್ಯಾರಣ್ಯಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ., ಬೆಂಗಳೂರು

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore-97

Chief Engineer